

Lions Gate Hospital Jim Pattison Emergency Department Renovation & Expansion

Summary Status report, May 16, 2006

1. Project Commencement – November, 2005

2. Completed to date:

- Design Development of Emergency Department complete
- Design Development documents submitted to City of North Vancouver for Development Approval May 16, 2006
- Project Schedule prepared. Requires completion of Maintenance Dept., Stores Dept. and then Ultrasound Department before the interior of the Emergency Department can be commenced.
- Construction of Maintenance Dept. commenced February 2006
- Coordination with EDIS project continues
- Maintenance Dept. & Stores Dept. projects on budget
- Ultrasound Dept. project on budget
- Estimate of Emergency Department to confirm budget are underway
- Project Sign installed (thanks JP!)

3. Upcoming Events:

- Maintenance Department to be complete July 2006
- Stores Department to commence June 2006
- Ultrasound Department to commence August 2006
- Electronic Tracking Board Project for Emergency Department to commence July 2006 – ED will “go wireless”
- Temporary Access to Emergency Department at “old” Ambulance Station to be constructed in July and August 2006
- Services relocations at St Georges Avenue to allow construction of ED expansion to commence September 2006
- Construction of ED cannot begin until all related projects are complete and interior expansion space has been freed-up

4. Construction Schedule

- ED expansion to be completed by the end of December 2007